~~Last modification: 27.01.2025~~

Consolidated Maintenance Works plan for the Baltic-Finnish region, covering the period from 01.10.2024 to 31.12.2025

No.	Description	Start date (gas day)	End date (gas day)	Days	Weeks	Impacted point								Technical capacity* GWh/d		Available capacity* during maintenance GWh/d		Remarks
						Incukalns UGS	Värska	Balticconnector	Kiemenai	Luhamaa	Klaipeda FSRU	Inkoo FSRU	Santaka	Entry	Exit	Entry	Exit	
1.	**Conexus - Gas transmission pipeline (GTP) Riga - Panevezys**																	
1.1.	Elimination of defects detected during inspection of the GTP Riga - Panevezys (pressure in the gas pipeline reduced to 16-20 bars)	1.7.2025	31.7.2025	31	31-35				X					90	82	0	0	
2.	**Conexus - GTP Viresi - Tallinn**																	
2.1.	GTP Viresi - Tallinn DN700 internal diagnostics	14.10.2024	27.10.2024	14	42-43			X						78	70,5	0	20	
2.2.	Elimination of defects detected during inspection of the GTP Viresi - Tallinn (pressure in the gas pipeline reduced to 16-20 bars)	1.6.2025	30.6.2025	31	27-31			X						78	70,5	5	0	
3.	**Conexus - GTP Izborsk – Incukalns UGS**																	
3.1.	GTP Izborsk – Incukalns UGS section repair works and restoration of anti-corrosion insulation.	1.10.2024	16.10.2024	16	40-42					X				160	0	105	0	
		18.10.2024	19.12.2024	63	42-51					X				160	30	105	30	
3.2.	GTP Izborsk – Incukalns UGS section repair works and restoration of anti-corrosion insulation. Pipeline junction construction at next to valve Iz226	1.5.2025	31.8.2025	123	18-35			X						78	70,5	75	50	
		1.5.2025	30.6.2025	61	18-27					X				178,5	0	20	0	
		1.7.2025	31.7.2025	31	27-31					X				178,5	0	70	0	
		1.8.2025	31.8.2025	31	31-35					X				178,5	0	20	0	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?events=Active&from=2024-10-01&operator=Conexus%20Baltic%20Grid%20JSC&to=2026-01-01
4.	**Conexus - GTP Pskov - Riga**																	
4.1.	Pipeline junction construction at next to valve P126	1.9.2025	14.10.2025	44	36-42			X						78	70,5	78	50	
		1.9.2025	30.9.2025	30	36-40					X				178,5	0	20	0	
		1.10.2025	14.10.2025	14	40-42					X				160	0	20	0	
4.2.	GTP Pskov-Riga section maintenance works	1.4.2025	30.4.2025	30	14-18			X						78	70,5	78	60	
5.	**Conexus - GTP Riga-Inčukalna PGK**																	
5.1.	Riga-Incukalns lines 1 and 2 internal diagnostics	1.12.2025	21.12.2025	21	49-51				X					90	82	90	70	
6.	**Conexus - Incukalns UGS**																	
6.1.	Replacement of valves of compressor station No. 2, pipeline section repair works	21.10.2024	5.12.2024	46	43-48	X								246	51	147	51	
6.2.	Installation and connection of KS1 Filter Separator No.3.	1.7.2025	5.8.2025	36	27-29	X								74	128	74	128	
6.3.	Connecting a new compressor to CS1. Creating and connecting an interconnection between valves No.131 to No.133.	1.7.2025	20.8.2025	51	27-33	X								74	128	74	128	
6.4.	Reconstruction of GCP-3 (Second stage - 19 wells unavailable).	1.1.2025	30.4.2025	120	1-18	X								272	51	210	51	
7	**Elering**																	
7.1	Vireši-Tallinn DN700 internal inspection (ILI)	4.11.2024	16.11.2024	12	45-46			X						78	70,5	0	20	
7.2	Puiatu CS Maintenance	4.6.2025	13.6.2025	10	23-24			X						78	70,5	5	0	
7.3	Paldiski CS Maintenance	26.5.2025	31.5.2025	6	22			X						78	70,5	78	50	
		1.6.2025	4.6.2025	4	23			X						78	70,5	5	0	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?events=Active&from=2024-10-01&operator=Elering&to=2026-01-01
7.4	Tallinn-Vireši pipeline section repair works I	2.6.2025	20.6.2025	19	23-25			X						78	70,5	5	0	
7.5	Tallinn-Vireši pipeline section repair works I	2.6.2025	20.6.2025	19	23-25			X						78	70,5	5	0	
7.6	Tallinn-Vireši pipeline section repair works II	2.6.2025	20.6.2025	19	23-25			X						78	70,5	5	0	
7.7	Viljandi-Puiatu section isolation works (pressure reduced to 25 barg)	1.6.2025	30.6.2025	30	23-27			X						78	70,5	5	0	
8	**AmberGrid**																	
8.1	Internal diagnostics of the GTP Ivacevičiai-Vilnius-Ryga (DN500) between Panevėžys GCS and Kiemėnai GMS	19.3.2025	28.3.2025	10	10-12				X					82	90	69,2	75,9	
8.2	Verification and elimination of possible defects of the GTP Vilnius-Panevežys-Ryga	9.7.2025	25.7.2025	17	15-17				X					82	90	50	50	
				1							X			116,6	N/A	59	N/A	
8.11	Verification of possible defects of the GTP Ivacevičiai-Vilnius-Ryga between block valve sations No. 20 and 19	29.9.2025	3.10.2025	5	39				X					82	90	0	90	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?events=Active&from=2024-10-01&operator=Amber%20Grid&to=2026-01-01
8.12	Elimination of defects of the GTP Minskas-Vilnius-Vievis.	14.8.2025	28.8.2025	15	32-34								X	73,3	58,1	38,3	0	
														325,4	N/A	0	N/A	
9	**AB KN Energies**																	
9.1.	1 Part of annual maitenance	1.10.2024	3.10.2024	3	40						X			N/A	116,6	N/A	0	https://iip.gie.eu/details/23122221X00000000013740002_001
9.2.	2 Part of annual maitenance	8.4.2025	12.4.2025	5	15						X			N/A	116,6	N/A	0	https://iip.gie.eu/details/25030321X00000000013740001_002
9.4.	3 Part of annual maitenance	13.10.2025	15.10.2025	3	41						X			N/A	116,6	N/A	0	https://iip.gie.eu/details/24062721X00000000013740003_002
10	**Gasgrid**																	
10.1	Yearly maintenance of Inkoo compressor station	12.5.2025	25.5.2025	14	20-21			X						70,5	78	55,4	78	https://transparency.entsog.eu/#/umm/unavailabilitiesgasfacilities?from=2024-06-01&operator=Gasgrid%20Finland&to=2026-01-01
11	**Gasgrid Floating LNG Terminal Finland Oy**																	
11.1.	Inkoo LNG terminal annual maintenance	4.12.2024	4.12.2024	0,5	49							X		0	140	0	0	https://iip.gie.eu/details/23122766X00000000000272002_002
11.2.	Inkoo LNG terminal annual maintenance	21.1.2025	21.1.2025	0.5	4							X		0	140	0	70	https://iip.gie.eu/details/24062766X00000000000272001_002
11.3.	Inkoo LNG terminal annual maintenance	24.2.2025	24.2.2025	0.5	9							X		0	140	0	70	https://iip.gie.eu/details/24062766X00000000000272002_001
11.4.	Inkoo LNG terminal annual maintenance	28.3.2025	28.3.2025	0.5	13							X		0	140	0	70	https://iip.gie.eu/details/24062766X00000000000272003_001
11.5.	Inkoo LNG terminal annual maintenance	6.5.2025	7.5.2025	2	19							X		0	140	0	0	https://iip.gie.eu/details/24062766X00000000000272004_003
11.6.	Inkoo LNG terminal dry-dock	14.8.2025	28.9.2025	46	33-39							X		0	140	0	0	https://iip.gie.eu/details/24032566X00000000000272001_001
11.7.	Inkoo LNG terminal annual maintenance	8.8.2025	8.8.2025	1	32							X		0	140	0	0	https://iip.gie.eu/details/24062766X00000000000272005_001
11.8.	Inkoo LNG terminal annual maintenance	28.10.2025	28.10.2025	0.5	44							X		0	140	0	70	https://iip.gie.eu/details/24062766X00000000000272006_001

11.9.	Inkoo LNG terminal annual maintenance	20.11.2025	20.11.2025	0.5	48							X		0	140	0	70	https://iip.gie.eu/details/24062766X0000000000027Z007_002
11.10.	Inkoo LNG terminal annual maintenance	20.12.2025	20.12.2025	0.5	51							X		0	140	0	70	https://iip.gie.eu/details/24062766X0000000000027Z008_001

***Capacity indicated from the perspective of works initiating Party.**